



2022 Street and Utility Improvement Project Construction Update #10

Current Events

The Contractor has substantially completed construction operations and is anticipated to continue site cleanup throughout the upcoming weeks.

Please note: restoration within the boulevard is temporary along Rankin Road and along the maintenance and resurfacing project area as the ideal time to seed and restore the boulevard areas is typically late summer/early fall. The Contractor will be back to complete final restoration (in the form of seed and mulch in most areas and sod in areas where there are steeper slopes) when weather conditions are ideal for lawn growth.

Driveway Replacement

Asphalt paving along Rankin Road is complete. We ask that for those that will be replacing their driveways to schedule the work as soon as possible following roadway paving as this will allow the Contractor to complete restoration behind the curb in a timely manner. If the replacement of your driveway is scheduled for later in the year, please contact **Katie Koscielak** to discuss schedule.

Tree Replacements

The Contractor will be completing tree replacements at the same time final restoration within the boulevard area is completed. Prior to the installation of trees, a stake will be installed at your property indicating the location of the new tree. We ask that once the stake is placed to contact **Katie Koscielak** to discuss if you would like the tree relocated. Information will be provided to home owners receiving a replacement tree prior to installation of the stake.

Project Contacts

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jeremy Gumke (612) 782-3441