



2021 Street and Utility Improvement Project Construction Update #16

Current Events

Street Reconstruction Project:

The Contractor continued site cleanup and installation of replacement trees throughout the week and has begun installation of mulch and seed Friday, September 17th.

Maintenance and Resurfacing Project:

The Contractor continued site cleanup throughout the week and has begun installation of erosion control blanket and seed Friday, September 17th.

Future Events

The Contractor is anticipated to complete the remaining boulevard restoration and site cleanup within the street reconstruction project area and resurfacing project area next week, week of September 20th.

St. Anthony Boulevard medians: The Contractor will be installing mulch and plantings within the median west of Kenzie Terrace and replacing the existing rock with concrete pavement within the median east of Kenzie Terrace next week, week of September 20th. This work will require temporary lane closures.

Improvements for the 2021 Street and Utility Improvement Project are substantially complete. ***This will be the last weekly construction update for the 2021 construction season.*** The Contractor will be onsite periodically to perform cleanup operations and will resume in the spring of 2022 to complete final wear course paving and miscellaneous warranty items. Notification will be made to residents in the spring prior to the Contractor completing the final wear course paving.

Caring for Your Newly Seeded Lawn

Please refrain from mowing your lawn shorter than 3.5-inches for at least one year following seed placement and continue to water your lawn at least 2-inches of water a week, especially during the months of June, July, and August.

Tips of the Week

- If you have a lawn irrigation system that was repaired during the street reconstruction project, please take a moment to test your system is working properly. Please notify Jake Grainger if additional repairs are necessary.
- Please don't hesitate to water your lawn if it is a hot day and you notice the seedbed is dry. Any additional watering you can provide will only result in a healthier thicker lawn.
- If you have any questions or concerns, please contact Katie Koscielak at the number provided below. With construction wrapping up for the season, Jake, the onsite project representative, is no longer onsite full time.

Project Contacts

Onsite Project Rep: Jake Grainger (612) 364-5319

Project Manager: Katie Koscielak (612) 282-3641

City Engineer: Justin Messner (612) 388-9652

Director of Public Works: Jeremy Gumke (612) 782-3441